Thence West on N. B. of Sec 36 Var 4° 45' E

39.60 Run 163½ links North of ¼ corner established from old Burr oak stump S 2° W. 4.90 L

79.38 Good measure set Burr S corner

59.62½ East corrected set new Pump West ⅛ corner 245 links South and 22½ lks. East

Established corner to Sect 25 26 35 & 36. 327 links S and 30 lks East of Temporary corner B Burr W oak 6 S 28 W 65½ links

Commence [illegible] " " 4 S 78 E 42 .

Commenced at corner of Sect 25 & 36 on E. Boundary Rs. 3 W run South Var 4° 45' E

40.86½ Run 55 lks West of ¼ corner. Made new B T Burr oak 10 N 51 W 39½ L

20.18¾ Set temp ⅛ stake - Corrected 27½ links East from ¼ corner South

20.44¾ Set Temp ⅛ stake. (Corrected 82½ links East)

81.25 Intersected E & W Town Line 110 links West of corner

From Town corner West Var 6° 11 E

20.00 Set Temp. ⅛ corner. (Made permanent.)

39.89½ Set ¼ corner from old W oak stump: New Bearings

W oak 5 N 67 W 23½ L

" " 10 N 82 E 65 L

79.79 Set corner. New Bearings

Burr oak 4 N 2½ E 69 L

Red " 7 N 6° W 75 L

59.84¾ Set ¼ stake. (made permanent)

From corner of 35 & 36 T 15. 3 W North on W. B. of Sec 36 Var 4° 45' E

20.00 Set Temp ⅛ corner (Corrected 41¼ L West and 7⅝ - North)

40.00 " " ¼ stake (corrected 82½ West and 15¼ north)

Bearing tree Burr Oak 10 North 226 links

60.00 Set ⅛ post (corrected 123¾ lks West and 22½ North)

80.80½ run 165 links East of established corner of Sect 25 26 35 & 36

From ¼ corner on W B of 36 Var 4° 45' E on Quarter ¼ line

20.00 Set Temp ⅛ stake (Corrected North 49 lks and 11½ West)

40.00 Set " ¼ " (" " 98 " ")

60.00 " " ⅛ " (" " 147 " " 28½ ")

79.66 Intersected S Boundary of sec 36 196 links S of ¼ corner

From North ¼ corner of 36 south. Var 4° 45'

Sunk an old Buggy Slide about 14 inches long for ¼ corner no trees near

20.00 Set Temp ⅛ corner (corrected South 24½ links and East 64

40.00 S & W ¼ intersected 128 L East

60.00 Set Temp ⅛ corner. (Corrected 192 L East and 16½ north

80.33 Intersected S boundary 256 links West of established ¼ corner